

## UPS Phase Two Deployment Schedule 2022

<b>Bldg Name (No. of UPS)</b>	<b>Date for install</b>	<b>Date UPS Installed / Scheduled</b>	<b>Status</b>
McLane Annex (3)	1/11/2022	1/11/2022	Completed
FFS Annex	1/11/2022	1/11/2022	Completed
Engr West Annex	1/12/2022	1/12/2022	Completed
Viticulture Field Lab	1/12/2022	1/27/2022	Completed
Well Site 6 enclosure	1/12/2022	1/12/2022	Completed
Sheep Barn	1/13/2022	1/13/2022	Completed
Beef Barn	1/13/2022	1/13/2022	Completed
Orchard Field House	1/13/2022	1/13/2022	Completed
Ticket Office	1/18/2022	1/18/2022	Completed
Beiden Field	1/18/2022	1/18/2022	Completed
Softball Diamond (2)	1/19/2022	1/19/2022	Completed
Music West (2)	1/20/2022	1/20/2022	Completed
North Gym (4)	1/25/2022	1/25/2022	Completed
Planetarium	1/26/2022	1/26/2022	Completed
Shipping & Receiving	1/26/2022	1/27/2022	Completed
Ag Mechanics (2)	1/27/2022	1/27/2022	Completed
North Gym (1)	1/25/2022	1/28/2022	Completed
UC (2)	2/1/2022	2/1/2022	Completed
Home Management	2/1/2022	2/1/2022	Completed
Alumni House	2/2/2022	2/2/2022	Completed
Bulldog Stadium	2/3/2022	2/3/2022	Completed
Duncan Athletic (2)	2/3/2022	2/3/2022	Completed
Facilities Annex	2/8/2022	2/8/2022	Completed
Plant Ops Boiler	2/8/2022	2/8/2022	Completed
Plant Operations	2/8/2022	2/8/2022	Completed
Plant Ops Warehouse	2/8/2022	2/8/2022	Completed
Ag Operations (2)	2/9/2022	2/9/2022	Completed
Roundup Lab	2/10/2022	2/10/2022	Completed
Dairy Food Proc	2/10/2022	2/10/2022	Completed
MIVAC	2/15/2022	1/12/2022	Completed
Post Harvest Lab	2/10/2022	2/10/2022	Completed
Viticulture	2/15/2022	5/3/2022	Completed
Enology	2/15/2022	5/3/2022	Completed
Horse Barn	2/16/2022	5/4/2022	Completed
Veterinarian Hospital	2/16/2022	5/4/2022	Completed
Animal Science	2/16/2022	5/4/2022	Completed
Swine Barn	2/16/2022	5/4/2022	Completed
Dairy	2/17/2022	5/10/2022	Completed
Ornimental Hort.	2/17/2022	5/10/2022	Completed
CATI Admin	2/22/2022	5/5/2022	Completed
CATI Research	2/22/2022	5/5/2022	Completed

CATI Office Annex	2/22/2022	5/5/2022	Completed
CATI Grad Lab	2/22/2022	5/5/2022	Completed
Equestrian Lockers	2/23/2022	6/29/2022	Completed
Track & Field enclosure	2/23/2022	6/30/2022	Completed
Maple Mall en.closure	2/24/2022	6/30/2022	Completed
Stadium PD Annex	Special / Cut	7/19/2022	Completed
W.E.T. Lab	Special / Cut	5/11/2022	Completed
Ag Sci	TBD	5/11/2022	Completed
McLane (4)	TBD	5/24 and 5/25/2022	Completed
Engr West	TBD	5/12/2022	Completed
Industrial Tech (5)	TBD	5/26 and 5/31/2022	Completed
Science 1 (2)	TBD	6/1/2022	Completed
Science 2 (9)	TBD	6/2, 6/7 and 6/8/2022	Completed
PTIA (2)	TBD	6/9/2022	Completed
Lab School (3)	TBD	6/14/2022	Completed
Thomas Admin	TBD	6/15/2022	Completed
Sports Medicine	TBD	6/16/2022	Completed
Strength & Cond.	TBD	6/16/2022	Completed
Jordan Ag (3)	TBD	6/21/2022	Completed
PHS	TBD	7/13/2022	Completed
Soc Sci	TBD	7/14/2022	Completed
Education (Stack Split)	TBD	6/28/2022	Completed